

| ENGINEERING WING | | | | | | |
|-----------------------------|---|----------------------------|------------------|-----------------------------------|-------------------------------------|---|
| STATUS OF WORKS | | | | | | |
| Sl. No | Details of the project | Estimate amount (Rs.lakhs) | Agreement Amount | No & Date of agreement & Agency | Date of completion as per Agreement | Remarks |
| DIVISION-I | | | | | | |
| IN PROGRESS WORKS | | | | | | |
| 1 | Construction of Commercial Complex at Ramnagar Site - I & II, Visakhapatnam | 1350.00 | 1035.74 | M/s. Sundeep Ravindra | 25.02.2021 | Work is in progress |
| TOTAL | | 1350.00 | | | | |
| DIVISION-II | | | | | | |
| WORKS TO BE TAKEN UP | | | | | | |
| 1 | Development of Natural History Park and Museum Research Institute at Visakhapatnam | 5700.00 | | | | .Letter addressed to Govt., for permission to conlude MoU with APNHPM Trust. Govt Orders are awaited. 2.Estate wing has been persuing take over land from the District Revenue Authorities |
| TOTAL | | 5700.00 | | | | |
| DIVISION-III | | | | | | |
| IN PROGRESS WORKS | | | | | | |
| 1 | Development of Sea Harrier Museum Building at Beach road, Visakhapatnam as a part of Integrated Museum and Tourism Complex Project, Phase-I | 750.00 | 506.40 | M/s. KPR Constructions | 23.08.2021 | Laying of plinth beams and ground floor columns completed. Preparing for laying beams and slab |
| WORKS TO BE TAKEN UP | | | | | | |
| 2 | Annual operational maintenance of TU-142 Aircraft Museum for the period from 01.04.2021 to 31.03.2022 | 65.58 | - | - | | Tenders opened and circulated for approval |
| 3 | Multi Level Car Parking & Commercial Complex at Siripuram Junction, Visakhapatnam | 8000.00 | | M/s. Vijay Nirman Company Limited | 31.12.2022 | Jungle clearance and soil testing work is in progress |
| TOTAL | | 8815.58 | | | | |
| DIVISION-IV | | | | | | |
| IN PROGRESS WORKS | | | | | | |
| 1 | Annual Maintenance (Civil) of VMRDA office located in U.B. Complex A, B & C blocks including power room building, Gurajada Kalakshetram, Mini Zoo and Metropolitan Commissioner's Camp office at Pandurangapuram. | 56.24 | 43.82 | M/s K.Prasadu & Co | 30.09.2021 | Work is under progress |
| 2 | Providing Maintenance of VMRDA Shopping Complexes at Seethammadhara & MVP Colony, Sector-VII, Suited in Visakhapatnam. | 13.60 | 7.57 | M/s K.Prasadu & Co | 31.03.2022 | Work is under progress |
| TOTAL | | 69.84 | | | | |

| Sl. No | Details of the project | Estimate amount (Rs.lakhs) | Agreement Amount | No & Date of agreement & Agency | Date of completion as per Agreement | Remarks |
|-----------------------------|---|----------------------------|------------------|-----------------------------------|-------------------------------------|---|
| DIVISION-V | | | | | | |
| WORKS TO BE TAKEN UP | | | | | | |
| 1 | Providing 60'-0" Wide Master Plan Road at Chukkavankipalem (RH Colony) to NH -16 at (Nathayyapalem Junction), Visakhapatnam | 900.00 | | | | RDP under preparation |
| 2 | Formation of embankment with Quarry Rubbish, B.T. Roads, Construction of Cross Drainage Works & Storm Water Drains, Kerb Walls for Central Median for 100'-0" wide PCPIR, Road Connecting from Appannapalem Jn. To Pudimadaka Cross Road (Via) near Atchutapuram, Visakhapatnam, Reach-I, II & III (0 mtrs to 4750mtrs) | 2713.00 | | | | Land acquisition is under progress. |
| 3 | Improvement of Atchutapuram Junction (Gajuwaka Pudimadaka – Yelamanchili (GPY) SH -97 | 1521.00 | | | | Rs.7.66 Cr deposited to R&B Dept for land acquisition |
| TOTAL | | 5134.00 | | | | |
| DIVISION-VI | | | | | | |
| IN PROGRESS WORKS | | | | | | |
| 1 | Construction of Dormitory Children cum speical and observation Home for Girls (Juvenile Home) at Visakhapatnam | 62.00 | 40.46 | Sri. G.Trinadha Rao | 09--08-2021 | Work is in progress |
| WORKS TO BE TAKEN UP | | | | | | |
| 1 | Construction of Minor Bridge at Km 22/832 near SOS at Bheemili Beach Road at Visakhapatnam | 280.00 | | | | Tenders invited |
| 2 | Formation of Master Plan Road connecting NH-16 to Revenue Nagar Road, Visakhapatnam | 555.00 | | | | Tenders invited |
| TOTAL | | 897.00 | | | | |
| DIVISION-VIII | | | | | | |
| IN PROGRESS WORKS | | | | | | |
| 1 | Detailed Investigation, Survey, Design, Engineering and Construction of a Composite Level Grade Separators with Architectural finishing, Aesthetics, Service Roads etc., at Naval Armament Depot (NAD) Junction | 15000.00 | 11361.00 | M/s. Vijay Nirman Company Limited | 30.09.2021 | Work is in progress |
| 2 | Restoration and Redevelopment of 380 Acres of Kailasagiri hill Top Park, Visakhapatnam. | 5655.00 | 6193.00 | M/s. KMV Project Ltd. | 12.07.2021 | Work is in progress |
| TOTAL | | 20655.00 | | | | |

| Sl. No | Details of the project | Estimate amount (Rs.lakhs) | Agreement Amount | No & Date of agreement & Agency | Date of completion as per Agreement | Remarks |
|-----------------------------|---|----------------------------|------------------|---------------------------------|-------------------------------------|---|
| DIVISION-IX | | | | | | |
| WORKS TO BE TAKEN UP | | | | | | |
| 1 | Development of Planetarium at Kailasa Hill Park, Visakhapatnam by VMRDA | 3700.00 | | | | <p>1. Project Planning (Architectural & Structural Designs), Development , Engineering procurement and Project Implementaiton Management Services was entrusted to APUIAML</p> <p>2.Detailed Review Meetings held on 11.02.2021 and 18.02.2021 on the finalization of specification by the consultant and Architect.</p> <p>3.Consultants yet to furnisih the BoQ & Drawings</p> <p>4.APUIAML Engineers have discussed with set of Drawings, however complete detailing is yet to be done by the consultant</p> |
| TOTAL | | 3700.00 | | | | |
| GRAND TOTAL | | 46321.42 | | | | |